Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

SECRET

Bill — pls see remarks

D/L
DDA —
EO
AEO —
Donna (file)

6 November 1986

25X1

MEMORANDUM FOR: Deputy Director for Administration

FROM: John M. Ray
Director of Logistics

SUBJECT: Report of Significant Logistics Activities for
25X1 the Period Ending 4 November 1986

1. Events of Major Interest That Have Occurred During the Preceding Week:

25X1

b. The Office of Security has requested additional physical security protection for the main entrance of Headquarters. A scope of work has been developed and has been forwarded to OL. It is currently being reviewed by architects and engineers. The upgrade consists of installing static barriers under the front entrance canopy, replacing the VIP lot guard house, and modifying the grassy area fronting the
25X1 main entrance.

25X1

SECRET

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

25X1

25X1

h. The second monthly meeting of the Laser Disk Interest Group, chaired by a member from the Printing and Photography Division/OL, was held at Headquarters on 31 October. All directorates and the Intelligence Community Staff were represented. The principal agenda item was a practical demonstration of recordation of information on an
25X1 optical disk.

i. Representatives from the Foreign Broadcast Information Service (FBIS); Xyvision, Incorporated; and Lockheed Electronics System visited the Printing and Photography Division/OL on 5 November to look at P&PD's digital prepress equipment configuration. The meeting will aid in developing the production system to be used for printing the FBIS and JPRS publications at the new Reston
25X1 Complex.

25X1 j. In response to an OL request for warehouse space a letter has been received from
the General Services Administration (GSA) indicating that the
25X1 will move from the desired space if the Agency will fund their relocation costs of approximately $350,000. In a forthcoming meeting with GSA, we will explore
25X1 the proposed funding and resource impact of this project.

25X1 k. The asbestos removal in the dock area of the Building will be completed on 7 November, and removal of
25X1 asbestos from the first floor is under way. A completion date of mid-January 1987 for removal of asbestos

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

25X1 from the basement and first floor [redacted] is
25X1 still on schedule. [redacted]

25X1 [redacted]

n. On 31 October, OL was informed by a GSA officer that no person or agency is exempt from paying the toll required for use of the Dulles toll road. Pursuant to conversations with the Virginia State Highway and Transportation officials, the GSA officer stated that there are projections for future use of tokens, passes, or some type of vehicle recognition system that could be purchased prior to
25X1 using the toll road. [redacted]

o. The first test pile, forming the ground support structure for the Logistics Operations Center (LOC) Annex, was driven on 29 October. The Annex, which has been identified as
25X1 [redacted] LOC, will provide a much-needed additional 35,000 square feet of office and warehouse space. The first concrete pile load testing was conducted on 3 November and was successful. An additional four piles will be load tested during the week of 3 November. If all is acceptable, a total of 650 piles will be driven to support the Annex structure.
25X1 [redacted]

25X1 [redacted]

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

25X1 [redacted]

r. OL reports new activities have begun at the Headquarters construction site:

(1) Copper foil shielding is being installed on the exterior surface of the second floor window wall. The first load of marble column covers has arrived and is being installed on the colennade in the atrium area.

(2) The Load Management System is being installed to provide computerized control of the emergency generators and main circuit breakers in the powerhouse in the event of a power failure.

(3) Traffic was returned to normal at the Route 123 gate on 1 November. The inbound and outbound lanes now pass beneath the newly constructed canopy of the Security Control Center.

(4) The middle third of the North Parking Lot was completed on 3 November. The new Northeast Entrance parking area was completed, adding 80 spaces, including handicapped and vanpool parking. Work has begun on the final third of the North Lot and is scheduled for
25X1 completion by the end of November. [redacted]

* s. On 30 October, the Chief, New Building Project Office/OL met with representatives of the National Capital Planning Commission (NCPC) to discuss materials to be submitted to the Commission regarding the Route 123 offsite road improvement program. A meeting was held on 31 October with representatives of Dewberry and Davis to ascertain how rapidly they can revise the CIA master plan drawings to show the new road improvements. These revised drawings will be available on 13 November. This is the longest lead-time item needed for the NCPC hearing, which is scheduled for 4 December
25X1 1986. [redacted]

* t. On 3 November, members from the New Building Project Office escorted Mr. Robert Weinman through the New Headquarters Building. Mr. Weinman is a potential sculptor
25X1 for a statue of General Donovan. [redacted]

* u. On 30 November, the New Building Project Office (NBPO) was informed by the Facilities Management Division/OL that the Headquarters Facility Management Board approved a request by the Directorate of Intelligence to allow the Intelligence Producers Council, Management Planning Support
25X1 Staff (MPSS) [redacted]

Call NBPO re

Huh??? EO—what's this all about?

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0

vice the Analytic Support Group, to occupy space in the New Headquarters Building (NHB). NBPO has scheduled a meeting on 7 November with MPSS to ascertain the impact of this decision
25X1 on existing construction documents for the NHB. [redacted]

2. Significant Events Anticipated During the Coming Week:

Messrs. Ronald Carpenter and Al Boudreau of the House Appropriations Committee will be conducting an investigation of Agency property holdings over the next three to four months. They will occupy offices in both Headquarters
25X1 Building and [redacted] building, working closely with the Office of
25X1 Logistics until completion of their investigation. [redacted]

25X1 [redacted]

Sanitized Copy Approved for Release 2011/06/16 : CIA-RDP89-00063R000200230038-0